D

QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

Name of Work: Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

Name of Agency :- Sri.A G Narayana Swamy.

Bill: fourth and Part Bill

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Road Work								
1	Granular Sub-Base (GSB)								
		Gradation	m^3	400.00	159.65	-	-	0	1
		Density of Compacted Layer	m^2	1000.00	159.65	798.25	-	1	2
2	Wet Mix Macadam(WMM)								
		Aggrgate impact Value(AIV)	m^3	1000.00	259.74	-	-	0	1
		Combained Flakiness & Elong	m^3	500.00	259.74	-	-	1	1
		Gradation	m^3	400.00	259.74	-	-	1	1
		Density of Compacted Layer	m^2	1000.00	259.74	1038.96	-	1	2
3	Dense Bituminous Macadam (DBM)								
		Aggrgate impact Value(AIV)	m^3	350.00	706.14	-	-	2	2
		Combained Flakiness & Elong	m^3	350.00	706.14	-	-	2	2
		Binder Content (BC)	Tonne	400.00	706.14	-	1793.60	4	6
		Tack Coat/Tack Coat	Days	3.00	-	-	-	4	6
4	Bituminous Concrete (BC)								
		Aggrgate impact Value(AIV)	m^3	350.00	575.70	-	-	2	2
		Combained Flakiness & Elong	m^3	350.00	575.70	-	-	2	2
		Binder Content (BC)	Tonne	400.00	575.70	-	1462.28	4	6
		Tack Coat/Tack Coat	Days	3.00	-	-	-	4	6
	For road work								
1	Plane Cement Concrete -			50.00	117.32	Cum		2	2
	For Concrete Pavement								

JUS CONSULTANTS

Consultant

Asst. Executive Engineer

Scanned by TapScanner

3	M30 Concrete Cube Test	Compressive Strength Test (IS 516-1959)	Cum	50.00	117.32	Cum		2	2

TEJUS CONSULTANTS

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Consultant

Scanned by TapScanner